



Georgia Department of Public Health
Construction Permit and Site Approval
For On-Site Sewage Management System

Landen Gray 1:30

COUNTY: Union	SUBDIVISION: Highland Park	LOT NUMBER: 164	BLOCK: IV
-------------------------	--------------------------------------	---------------------------	---------------------

PROPERTY ADDRESS: OAKWOOD WAY BLAIRSVILLE, GA 30512	DIRECTIONS: Murphy Hwy left on Pat Colwell Rd left on Kiutuestia Creek Rd right on Highpoint Trl left on Oakwood Way lot on left.
---	---

I hereby receive this construction permit to install an On-Site Sewage Management System and agree that the system will be installed to conform to the requirements of the rules of the Georgia Department of Public Health, Chapter 511-3-1 and this permit. By my signature, I understand that final inspection is required and will notify the County Health Department upon completion of construction and before applying final cover material to the system.

PROPERTY OWNER'S/AUTHORIZED AGENT'S SIGNATURE: Dropped off	DATE COMPLETED APPLICATION RECEIVED: 11/25/2024
--	---

PROPERTY OWNER'S NAME: Jason Lyell	PHONE NUMBER: (770) 714-1585	PROPERTY OWNER'S ADDRESS: 110 CREEKVIEW LN CANTON, GA 30114
AUTHORIZED AGENT'S NAME:	PHONE NUMBER:	RELATIONSHIP TO OWNER: lyellgroup@gmail.com

Section A - General Information

CAN REQUIRED SETBACKS BE MET:	TYPE OF STRUCTURE: Single-Family Residence	SOIL SERIES:
DRINKING WATER SUPPLY: Public	WELL ON THE SITE:	PERCOLATION RATE / HYDRAULIC LOADING RATE: 55
SYSTEM TYPE: New	NO. OF BEDROOMS / GPD: 5	RESTRICTIVE SOIL HORIZON DEPTH (inches): 72
LOT SIZE (SQ FT/Acres): 1.33	LEVEL OF PLUMBING OUTLET: Ground Level	SOIL TEST PERFORMED BY:

Section B - Primary / Pretreatment

PRETREATMENT: Septic Tank	GARBAGE DISPOSAL: NO	SEPTIC TANK CAPACITY (gallons): 1500	MIN. ATU CAPACITY (gallons): 0	DOSING TANK CAPACITY (gallons):	GREASE TRAP CAPACITY (gallons):
-------------------------------------	--------------------------------	--	--	---------------------------------	---------------------------------

Section C - Secondary Treatment

ABSORPTION FIELD DESIGN: Serial	NUMBER OF TRENCHES:	TOTAL ABSORPTION FIELD LINEAR FT REQUIRED: 352'
	DISTANCE B/W TRENCHES:	
ABSORPTION FIELD PRODUCT: Quick 4 Plus High Capacity - 14	DEPTH OF TRENCHES (range in inches): 30-36"	TOTAL ABSORPTION FIELD SQ FT REQUIRED:

Issued permits expire twelve (12) months from approval date and are not valid unless signed below by authorized representative of the Georgia Department of Public Health or County Board of Health.

Any grading, filling, or other landscaping after issuance of a permit may render permit void. Failure to follow site plan may render permit void. Any grading, filling, or other landscaping after final inspection by county health department, which adversely affects the function of the on-site sewage management system, may render approval void. Installation contractor is responsible for ensuring all required setbacks are met.

Issuance of a construction permit for an on-site sewage management system and subsequent approval of same by representative of the Georgia Department of Public Health or County Board of Health shall not be construed as a guarantee that such systems will function satisfactorily for a given period of time; furthermore, said representative(s) do not, by any action taken in effecting compliance with these rules, assume any liability for damages which are caused, or which may be caused, by the malfunction of such system.

INSPECTOR & INSPECTOR TITLE:	INSPECTOR SIGNATURE: 	DATE: 11/26/24	CONSTRUCTION PERMIT #: OSC14403434	STATUS: Approved
------------------------------	--------------------------	--------------------------	--	----------------------------

Invoice ID: 1108349

FINAL APPROVAL

APPLICATION FOR CONSTRUCTION PERMIT &
INSPECTION FORM FOR ON-SITE SEWAGE
MANAGEMENT SYSTEM

UNION COUNTY ENVIRONMENTAL HEALTH 46 HUGHES
STREET, SUITE B
BLAIRSVILLE, GA 30512

Permit Number: OSC14403434
Property Address: Oakwood Way
Owners Name: Jason Lyell
Water Supply: Public

Permit Type: New System
Facility Type: Residence
Bedrooms/GPD: 5
Garbage Disposal: No

Septic Tank Installer: Fred Gray

Type System Installed: Quick4 HC PLUS Linear Ft: 352' Trench Width: 36" Trench Depth: 24" 30"

Septic Tank: 1500 Gallons Manufacturer: LA Filter: Tufite EF4

Pump Tank: — Gallons Grease Trap: — Gallons

Distance Septic Tank From Well/Well Site: — Distance Drain Line From Well/Well Site: —

Final Approval By: Brandi Druy Date: 10/9/25

*not to scale
*all measurements are
approximate

